

# Weekly Progress Meeting Agenda; Jun 28, 2022

## Town of Grant Bridge Replacement 2022 (95<sup>th</sup> Street)

**Attendees:** Jim Wendels, Shawn Ruzic & Sharon Schwab

### 1. Outstanding Issues

- a. Reminder as agreed in field w/Shawn: backfill behind abutments to support deck pouring operations and work site safety shall be loosely compacted, removed and replaced (w/compaction) once bridge deck has attained strength. This meets intent of plan details to not place structural backfill until deck is complete.
- b.

### 2. Contractor's Schedule

- a. Schedule update
  - i. North Abutment – Complete
  - ii. South Abutment – Complete
  - iii. Bridge Deck
    1. Falsework
    2. Forming
    3. Bar Steel
    4. Concrete Deck Pour – THU (Jun 30) @ 8:00a planned.
      - a. Dry Run (Deck thickness, bar steel clearance etc) – WED afternoon
  - iv. Tree Clearing, grading, subgrade, base aggregate, culvert pipe etc. – week of July 5<sup>th</sup>
- b. Work in progress
  - i. Prime Contractor – Janke Contractors
    1. Falsework, decking, bar steel & prep for deck pour
  - ii. Subcontractors
    1. American Asphalt – none
    2. Rent-A-Flash – maintenance of traffic control devices
    3. Riverside Land Surveying – staking, when needed.
- c. Delays – None
- d. Contract time – 70 Working Days
  - i. 18 days used thru 6/28/2022

### 3. Utilities

- a. Solarus - Telecommunications
  - i. 95th Street – Relocate underground fiber optic prior to grading construction.
    1. Solarus relocated UG fiber from STA 13+00 to 16+00. New fiber was directional bored UG near the slope intercepts of the project and existing fiber is now inactive (discontinued in-place) and cutover to new line is complete.
  - ii. 100th Street – Relocated underground fiber optic prior to construction. New fiber hugs R/W on east side of roadway.
    1. The cutover from old fiber to new fiber is complete and existing fiber is now inactive (discontinued in-place) and cutover to new new line is complete.

**2. Solarus (Digger Hotline Contractor) will positively mark the new UG fiber on both sides of the creek such that when sheeting is driven care can be taken to avoid UG fiber and electric.**

b. Adams-Columbia Electric Coop (ACEC) - Electric

i. 95th Street – None

ii. 100th Street – Relocated OH electric prior to construction. New UG electric hugs the R/W on east side of roadway. Joint with Solarus.

**1. ACEC (Digger Hotline Contractor) will positively mark the new UG electric on both sides of the creek such that when sheeting is driven care can be taken to avoid UG fiber and electric. Staking sheets are requested.**

c. Wisconsin Rapids Water Works & Lighting - Electric

i. 95th Street – Facility in area at Sta 15+67 LT. Take care when grading in this area but no conflicts are anticipated. Grade around pole.

ii. 100th Street – None

#### **4. Maintenance of Traffic**

a. Modification to traffic control

i. None required

b. Maintenance of traffic control

i. Continue to close barricades at end of work day and review devices

#### **5. Materials**

a. Certification / test report submittals

***i. Submit materials certs for delivered bar steel HS & HS Coated***

b. Non-conforming materials

*i. None to date.*

c. Up-coming testing and materials submittals

*i. Quality Control testing of ready-mix concrete for deck pour.*

#### **6. Environmental**

a. Erosion Control

*i. Dewatering is complete and pumps no longer needed.*

*ii. BV Creek is now flowing thru naturally thru finished channel and riprap is in place.*

*iii. Additional riprap will be needed near the top of most wing walls.*

*iv. Close gaps in disturbed soil areas between wing walls, existing banks and BV creek with silt fence prior to rainfall events.*

*v. Establish Ready mix truck washout location(s) for deck pour.*

b. Weekly erosion control inspections

*i. Conducted EC Inspection on Jun 27, 2022 – all looking good.*

#### **7. Safety**

a. Work site safety – no concerns

b. Work zone safety – no concerns

c. Accidents / Emergency incidents – none

#### **8. New Issues / Concerns; Other Items**

*a. Intermediate pay estimate #1 was submitted to Town Board on June 27, 2022.*

#### **9. Next Meeting – Tuesday; July 5, 2022 @ 10:00A**