

Weekly Progress Meeting Agenda; Jun 21, 2022

Town of Grant Bridge Replacement 2022 (95th Street)

Attendees: Jim Wendels, Shawn Ruzic & Sharon Schwab

Note: Solaurus – unable to attend; Dennis Pierce called prior - see “Utilities” below.

1. Outstanding Issues

- a. Litter on job site: Shawn reported that garbage bags are on the project site now and employees are expected to utilize them throughout the day and at end of each day.
- b. 100th Street – concrete driveway approach within project limits?
 - i. *Upon field review after the weekly; no, concrete driveway is north of project limits therefore no impacts to concrete driveway.*

2. Contractor’s Schedule

- a. Schedule update
 - i. North Abutment – Complete
 - ii. South Abutment
 1. Piling – Complete
 2. Forming & Bar Steel – Mon/Tue
 3. South Abutment Concrete Pour – Wed
 - iii. Deck
 1. Falsework
 2. Forming
 3. Bar Steel
 4. Concrete Deck Pour – June 30 or July 5
 - iv. Tree Clearing – after deck pour
 - v. Grading – after deck pour
- b. Work in progress
 - i. Prime Contractor – Janke Contractors
 1. South Abutment dewatering, setting forms, placing bar steel and concrete pour
 - ii. Subcontractors
 1. American Asphalt – none
 2. Rent-A-Flash – maintenance of traffic control devices
 3. Riverside Land Surveying – staking, when needed.
- c. Delays – None
- d. Contract time – 70 Working Days
 - i. **13 days** used thru 6/21/2022

3. Utilities

- a. Solarus - Telecommunications
 - i. 95th Street – Relocate underground fiber optic prior to grading construction.
 1. ***Solarus will relocate UG fiber from STA 13+00 to 15+00 on WED (6/22/2022). New fiber will be directional bored UG near the slope intercepts of the project. Solarus will notify Shawn when existing UG fiber becomes inactive (discontinued in-place).***

- ii. 100th Street – Relocated underground fiber optic prior to construction. New fiber hugs R/W on east side of roadway.
 - 1. **Solarus will positively mark the new UG fiber on both sides of the creek such that when sheeting is driven care can be taken to avoid UG fiber and electric.**
 - 2. **The cutover from old fiber to new fiber will be completed on THU evening 6/23/2022. Solarus will notify Shawn when existing UG fiber becomes inactive (discontinued in-place).**
- b. Adams-Columbia Electric Coop (ACEC) - Electric
 - i. 95th Street – None
 - ii. 100th Street – Relocated OH electric prior to construction. New UG electric hugs the R/W on east side of roadway. Joint with Solarus.
- c. Wisconsin Rapids Water Works & Lighting - Electric
 - i. 95th Street – Facility in area at Sta 15+67 LT. Take care when grading in this area but no conflicts are anticipated. Grade around pole.
 - ii. 100th Street – None

4. Maintenance of Traffic

- a. Modification to traffic control
 - i. None required
- b. Maintenance of traffic control
 - i. Continue to close barricades at end of work day and review devices

5. Materials

- a. Certification / test report submittals
 - i. **Submit materials certs for delivered bar steel HS & HS Coated**
- b. Non-conforming materials
 - i. *None to date.*
- c. Up-coming testing and materials submittals
 - i. *Quality Control testing of ready-mix concrete for south abutment pour.*

6. Environmental

- a. Erosion Control
 - i. *Groundwater dewatering of south abutment into settling basin located on 95th St. south of bridge is performing well. Overland flow to BV Creek. No erosion or water quality concerns.*
 - ii. *Establish Ready mix truck washout for south abutment.*
- b. Weekly erosion control inspections
 - i. *Conducted EC Inspection on Jun 20, 2022 – all looking good.*
 - ii. *After the weekly meeting I walked the project with WDNR Casey Jones and she felt project was going well and contractor/staff taking necessary steps to prevent and/or minimize sediment releases into BV Creek. We informed the contractor to create a winrow of clear stone on east side of 9^{5th} near the settling basin to help with erosion of silt material into BV Creek. Reduce velocity of sheet overflow from settling basin. Contractor committed to place as directed.*
 - iii. *Should be done with dewatering sometime this Thursday after abutment is poured and backfilled to top of groundwater elevation. It was mutually agreed that the current*

practice of dewatering was performing well and would last until pumping is no longer required.

7. Safety

- a. Work site safety – no concerns
- b. Work zone safety – no concerns
- c. Accidents / Emergency incidents – none

8. New Issues / Concerns; Other Items

- a. *Intermediate pay estimates: Pay estimate should be submitted prior to Town Board meetings.
Next Board Mtg: Jun 27. Jim W. and Tyler working together on quantities for intermediate pay.*

9. Next Meeting – Tuesday; June 21, 2022 @ 10:00A